

PROJECT NAME Address, Town ST zip SAMPLE SCHEDULE							CLIENT LOGO																																			
ID	Task Mode	Name	Duration	Start	Finish	% Complete	20	23	26	29	2	5	8	11	14	17	20	23	26	29	1	4	7	10	13	16	19	22	25	28	31	Jan										
28		Drywall, Mud, and tape Ceilings and walls	5 days	Fri 10/16/26	Thu 10/22/26	0%																																				
26		Rough MEP Inspections (Walls)	0 days	Fri 10/16/26	Fri 10/16/26	0%																																				
27		Flooring Refinishing and carpet install	7 days	Mon 10/19/26	Tue 10/27/26	0%																																				
29		Prime and Paint Walls and Ceilings	5 days	Fri 10/23/26	Thu 10/29/26	0%																																				
33		STOREFRONT	31 days?	Mon 11/2/26	Wed 12/16/26	0%																																				
38		Storefront Signage	3 days	Mon 11/2/26	Wed 11/4/26	0%																																				
39		Storefront Stucco	1 day?	Mon 11/2/26	Mon 11/2/26	0%																																				
34		Storefront Glass Framing	2 days	Wed 12/9/26	Thu 12/10/26	0%																																				
35		Re-Install Glass	1 day	Fri 12/11/26	Fri 12/11/26	0%																																				
36		Storefront Doors	1 day	Fri 12/11/26	Fri 12/11/26	0%																																				
37		Storefront Painting/Finishing	3 days	Mon 12/14/26	Wed 12/16/26	0%																																				
30		Millwork Delivery	0 days	Fri 11/13/26	Fri 11/13/26	0%																																				
31		Install Millwork	5 days	Mon 11/16/26	Fri 11/20/26	0%																																				
32		MEP Finishes	10 days	Mon 11/23/26	Tue 12/8/26	0%																																				
40		Substantial Completion	0 days	Fri 12/11/26	Fri 12/11/26	0%																																				
41		Closeout Phase	8 days	Wed 12/9/26	Fri 12/18/26	0%																																				
42		MEP Trade Final Inspections	1 day	Wed 12/9/26	Wed 12/9/26	0%																																				
43		MEP Test and Balance	4 days	Thu 12/10/26	Tue 12/15/26	0%																																				
44		Final Building and Final Fire Inspections	1 day	Thu 12/10/26	Thu 12/10/26	0%																																				
45		Punchlist Review and Completion	7 days	Thu 12/10/26	Fri 12/18/26	0%																																				
46		Final Cleaning	1 day	Fri 12/11/26	Fri 12/11/26	0%																																				
47		Certificate of Occupancy	1 day	Fri 12/11/26	Fri 12/11/26	0%																																				
48		Merchandise and Stocking	3 days	Mon 12/14/26	Wed 12/16/26	0%																																				
49		Store Opening	0 days	Wed 12/16/26	Wed 12/16/26	0%																																				
																Start Date: (Manual Input) Substantial Completion Date: (Manual Input) Duration: (Manual Input)																	Sachse Construction 3663 Woodward Avenue Suite 500, Detroit, MI 48201									